

Bulletin # 013

Brentwood High Street – Improvement Works

As part of the ongoing construction works the following programmed works will be in progress during the w/c 14 September to w/e 27 September 2009: -

Phases 4 North Side

Ch 500 to 300 (Litten Tree to Barclays).

- Complete outstanding paving works, with late evening working, only where necessary, to individual premises. Any noisy operations to be completed by 20.00.

Phase 6 North side

Ch. 525 to 500

- Excavate for footway and paving from w/c 21 September.

Phase 7 North side

Ch. 560 – 525 (Waterstones to Vacant Shop).

- Complete excavation for paving works by mid-week 14 September.
- Paving works during period 16 – w/e 26 September

Phase 9 South side

Ch. 560 – 660 (Iceland to Old Post office).

- Excavate for new kerbs and channels – partly completed, completed by mid-week.
- Kerbing works commence Monday 14 w/e 25 September.
- Continue paving works to completion after w/e 25 September, with late evening working to individual shop premises where necessary. Any noisy operations to be completed by 20.00 hrs.

Phase 11 South side

Ch. 700 to 745 (Argos to Nationwide B.S.)

- Complete block paving to bus lay byes.

Phase 12 North side

Ch. 810 to Ch. 690, (Thos Cook to Wilson's Corner).

- Complete excavation works by w/e 18 September.
- Continue paving works with late working to individual premises during the evening. Any noisy operations to be completed by 20.00. Continuing through w/e 26 September.
- Ch. 800 to 740 install channels and kerbs, including bus stop kerbs.
- Ch. 785 to 740 block paving to bus lay byes.
- Complete installation of new signal controlled pedestrian crossing equipment.

EDF Works

- EDF connections to properties Britannia Building Society to Envi Nails.
- Install ducting north side in carriageway on Sundays 13 and 20 September, 10.00 to 18.30.

Working Times w/c 7th September 2009

- Monday 7/09/09 - 07.00 hrs to 22.00 hrs
- Tuesday 8/09/09 - 07.00 hrs to 22.00 hrs
- Wednesday 10/09/09 - 07.00 hrs to 22.00 hrs
- Thursday 11/09/09 - 07.00 hrs to 22.00 hrs
- Friday 12/09/09 - 07.00 hrs to 17.00 hrs
- Saturday 13/09/09 - 08.00 hrs to 18.00 hrs
- Sunday 14/09/09 - 10.00 hrs to 18.30 hrs

Where paving works are being carried out it is necessary to complete works to individual shop accesses outside trading hours. Heavy excavation works are undertaken early to complete by 20.00. Paving works are carried out to completion to ensure safe admittance to shoppers the next day.

ADVANCE NOTIFICATION

From Monday 21 September all scheduled bus services will operate via the diversion route, William Hunter Way until 30 October. Further advice for future routeing will be issued in due course.

CLOSURE OF HIGH STREET FOR ALL VEHICULAR TRAFFIC FROM 5 TO 30 OCTOBER EXCEPT FOR AUTHORISED VEHICLES. Advance notices will be erected w/c 14 September and diversionary routes will be signed for the duration of the closure.