

## Bulletin # 012

### **Brentwood High Street – Improvement Works**

As part of the ongoing construction works the following programmed works will be in progress during the week commencing 7 September 2009: -

#### **Phases 4 North Side**

##### **Ch 290 to 400 (Linten Tree to McDonalds).**

- Complete kerbing and channels and lay by, and complete drainage works .
- Paving works to be completed, with late working to individual premises during the evening working. Any noisy operations to be completed by 20.00.

#### **Phase 7 North side**

##### **Ch. 470 – 670 (Britannia BS to Samana).**

- Complete paving works.
- Traffic signal ducts and pits to be installed.

#### **Phase 9 South side**

##### **Ch. 560 – 660 (Iceland to Old Post office).**

- Excavate for new kerbs and channels.
- Break out for new disabled parking areas.

#### **Phase 12 North side**

##### **Ch. 710 to Ch. 780, (Thos Cook to D & A).**

- Complete installation of kerbs and channels to bus lay by.
- Continue paving works with late working to individual premises during the evening working. Any noisy operations to be completed by 20.00.
- Install poles and equipment for new signal controlled pedestrian crossing.

#### **Phase 11 South Side**

##### **Ch. 710 – 780 (Pizza Hut to Belgique).**

- Complete paving works to bus lay by including bus stop kerbs.

### **EDF Works**

- EDF connections to properties Phases 4 and 7.
- Install ducting north side in carriageway on Sundays.

### **Working Times w/c 7<sup>th</sup> September 2009**

- **Monday 7/09/09** - **07.00 hrs to 22.00 hrs**
- **Tuesday 8/09/09** - **07.00 hrs to 22.00 hrs**
- **Wednesday 10/09/09** - **07.00 hrs to 22.00 hrs**
- **Thursday 11/09/09** - **07.00 hrs to 22.00 hrs**
- **Friday 12/09/09** - **07.00 hrs to 17.00 hrs**
- **Saturday 13/09/09** - **08.00 hrs to 18.00 hrs**
- **Sunday 14/09/09** - **09.00 hrs to 18.00 hrs**

**Where paving works are being carried out it is necessary to complete works to individual shop accesses outside trading hours. Heavy excavation works are undertaken early to complete by 20.00. Paving works are carried out to completion to ensure safe admittance to shoppers the next day.**