
Bulletin # 003

Brentwood High Street – Improvement Works

As part of the ongoing construction works, this week the following works have been completed along with the following programmed works;

Weald Road j/w High Street & Kings Road

Completed Works

- Base Course Surfacing of Left Turn Slip Road.
- Paving to Traffic Island in Left Turn Slip.
- Road markings to Junction at Weald Road junction with High Street.
- Street Lighting Being Erected & Connected
- Installation of Tactile Paving & Crossings
- Slot cutting for Traffic Signals
- Paving to access of Bennett's
- Cleaning and proving of drainage
- **Programmed Works for the week commencing 6th July 2009**
- Commissioning of Traffic Signals at Left Turn Slip Road.
- Quality Inspection of Junction including sweeping and cleaning of junction

High Street General

Completed Works

- Connections of LV to shop premises in High Street at various locations

Bulletin # 003

Brentwood High Street – Improvement Works

Wilson's Corner j/w High Street

Completed Works

- Granite Paving of footway.
- Removal of Pedestrian Crossing and Traffic Island in High Street
- Installation of Traffic Signal Ducts.
- Continuation of Kerbing to Bus Stops and preparation for paving works
Installation of new infill frames & Covers

Programmed Works for the week commencing 6th July 2009

- Paving to footway
- Installation of new traffic signal ducts and tactile paving

Crown Street

Completed Works

- Installation of Bollards and Infill frames and covers to carriageway

Programmed Works for the week commencing 6th July 2009

- Refurbished bollards to be installed in Crown Street j/w Hart Street

Lower High Street

Completed Works

- Installation of kerbing and channel line to southern side of footway (continuing)
- Paving to footway away from Kings Road eastwards up High Street including infill frames and covers (continuing)

Programmed Works for the week commencing 6th July 2009

- Excavation and installation of kerbing, drainage and footway paving and associated signage.

Bulletin # 003

Brentwood High Street – Improvement Works

Working Times w/c 6th July 2009

- Monday 06/07/09 - 07.00hrs to 20.00hrs
- Tuesday 07/07/09 - 07.00hrs to 20.00hrs
- Wednesday 08/07/09 - 07.00hrs to 20.00hrs
- Thursday 09/07/09 - 07.00hrs to 20.00hrs
- Friday 10/07/09 - 07.00hrs to 20.00hrs
- Saturday 11/07/09 - 08.00hrs to 19.00hrs
- Sunday 12/07/09 - No Working

Working Areas w/c 6th July 2009

- Area 1 - Wilson's Corner
- Area 2 - Crown Street
- Area 3 - High Street (o/s Post Office)
- Area 4 - Weald Road Kings Road j/w High Street
- Area 5 - Lower High Street