
Bulletin # 004

Brentwood High Street – Improvement Works

As part of the ongoing construction works, this week the following works have been completed along with the following programmed works;

Weald Road j/w High Street & Kings Road

Completed Works

- Commissioning and opening of Weald Road Traffic Signals & footway
- **Programmed Works for the week commencing 13th July 2009**
- Minor snagging works

High Street General

Completed Works

- Connections of LV to shop premises in High Street at various locations

Wilson's Corner j/w High Street

Completed Works

- Granite Paving of footway.
- Removal of Pedestrian Crossing and Traffic Island in High Street & Ingrave Road
- Installation of Traffic Signal Ducts.
- Continuation of Kerbing to Bus Stops and preparation for paving works
Installation of new infill frames & Covers

Programmed Works for the week commencing 13th July 2009

- Paving to footway
- Installation of new traffic signal ducts and tactile paving
- Installation of new traffic signals and real time information ducting

Bulletin # 004

Brentwood High Street – Improvement Works

Mid High Street

Completed Works

- Excavation for kerb line and paving o/s Boots.

Programmed Works for the week commencing 13th July 2009

- Installation of Kerbing and Paving and street furniture.

Lower High Street

Completed Works

- Installation of kerbing and channel line to southern side of footway (continuing)
- Paving to footway away from O'Neil's eastwards up High Street including infill frames and covers (continuing)

Programmed Works for the week commencing 13th July 2009

- Excavation and installation of kerbing, drainage and footway paving and associated signage.

0

Bulletin # 004

Brentwood High Street – Improvement Works

Working Times w/c 13th July 2009

- Monday 13/07/09 - 07.00hrs to 22.00hrs
- Tuesday 14/07/09 - 07.00hrs to 22.00hrs
- Wednesday 15/07/09 - 07.00hrs to 2200hrs
- Thursday 16/07/09 - 07.00hrs to 2200hrs
- Friday 17/07/09 - 07.00hrs to 2200hrs
- Saturday 18/07/09 - 08.00hrs to 1800hrs
- Sunday 19/07/09 - No Working

Working Areas w/c 13th July 2009

- Area 1 - Wilson's Corner
- Area 2 - Mid High Street
- Area 3 - High Street (o/s Post Office)
- Area 4 - Lower High Street

C1984

Weekly progress Meeting

Friday 10th July 2009 @ 10.30 – 11.30

Attendee's

MR D.R.Fenn
Mr D.Forkin
Mr P Rose
Mr D Waggett
Mr I Fraser
Mrs B Evans
Mr J Revell

AGENDA

- **Apologies**
- **Health & Safety & Environment**
- **Contractors Update & Programme of Works**
- **Works Bulletin #4**
- **Finance**
- **A.O.B**