
Bulletin # 014

Brentwood High Street – Improvement Works

As part of the ongoing construction works the following programmed works will be in progress during the w/c 21 September to w/e 04 October 2009: -

Phase 6/7 North side

Ch. 500 – 560 (Barclays Bank to Clinton Cards)

- Paving works to footway for the two weeks
- Installation of pedestrian signal control equipment opposite Nat west Bank during w/c 28 September.

Phase 9 South side

Ch. 560 – 660 (Iceland to Old Post office).

- Kerbing works to be completed by w/e 25 September.
- Paving works to completion by w/e 02 October, with late evening working to individual shop premises where necessary. Any noisy operations to be completed by 20.00 hrs.
- New lamp column to be erected outside Iceland.

Phase 11 South side

Ch. 745 to 780 (KFC to Fenton)

- Complete block paving to bus lay bys by w/e 25 September.

Phase 12 North side

Ch. 750 - 785, (Halfords to Cycle Life).

- Block paving to bus lay bys, commencing when similar work on south side has been completed, continuing to completion by w/e 02 October.
- Installation of pedestrian signal control equipment opposite Clement Josclyne to w/e 25 September.

EDF Works

- EDF connections to properties North side, Ch. 330 – 270 Chutney Joe to Opticians.
- Install ducting north side in carriageway on Sundays 20 and 27 September and 04 October, 10.00 to 18.30.

Snagging works

- Minor snagging works to various areas of paving will be carried out during the period.

Working Times w's/c 21st and 28th September 2009

- Monday 21 & 28/09/09 - 07.00 hrs to 22.00 hrs
- Tuesday 22 & 29/09 - 07.00 hrs to 22.00 hrs
- Wednesday 23 & 24/09/09 - 07.00 hrs to 22.00 hrs
- Thursday 24/09 & 01/10/09 - 07.00 hrs to 22.00 hrs
- Friday 25/09 & 02/10/09 - 07.00 hrs to 17.00 hrs
- Saturday 26/09 & 03/10/09 - 08.00 hrs to 18.00 hrs
- Sundays 21 and 28/09/09 - [
- and 04/10/09 - [10.00 hrs to 18.30 hrs

Where paving works are being carried out it is necessary to complete works to individual shop accesses outside trading hours. Heavy excavation works are undertaken early to complete by 20.00. Paving works are carried out to completion to ensure safe admittance to shoppers the next day.

From Monday 21 September all scheduled bus services will operate via the diversion route, William Hunter Way until 30 October. Further advice for future routing will be issued in due course.

ADVANCE NOTIFICATION

CLOSURE OF HIGH STREET TO ALL VEHICULAR TRAFFIC FROM 5 TO 30 OCTOBER EXCEPT FOR AUTHORISED VEHICLES. Advance notices will be erected w/c 14 September and diversionary routes will be signed for the duration of the closure. The closure period is subject weather conditions for completion of the necessary works.

Surfacing of the Weald Road/Kings Road/High Street/London Road junction will be carried out over night during the period 01 to 03 November, subject to all works being completed in High Street.