

---

## Bulletin # 005

### **Brentwood High Street – Improvement Works**

As part of the ongoing construction works, this week the following programmed works will be in progress; -

#### **Weald Road j/w High Street & Kings Road**

- **Programmed Works for the week commencing 20<sup>th</sup> July 2009**
- Minor remedial works following snagging.

#### **High Street General**

##### **Completed Works**

- Connections of LV to shop premises in High Street at various locations.
- Scaffolding has had to be erected fronting 'Blockbusters' premises whilst survey work is undertaken – unrelated to highway works in progress in the vicinity.

##### **Completed Works**

- New up-rated electrical service connection to KFC premises by EDF.

#### **Wilson's Corner j/w High Street**

##### **Completed Works**

- Granite Paving of footway.
- Improved drainage around Bairstow Eves' premises.
- Paving works to Bus Stops and around existing bus shelter.

##### **Programmed Works for the week commencing 20<sup>th</sup> July 2009**

- Paving to footway
- Installation of new drainage works.

---

## Bulletin # 005

### Brentwood High Street – Improvement Works

#### Mid High Street – both sides

##### **Completed Works**

- Kerbs/channel and new paving between chainages 560 – 660 (Clintr Cards to Monsoon).
- Paving and drainage works from Marks and Spencer to Boots.

##### **Programmed Works for the week commencing 20<sup>th</sup> July 2009**

- Installation of Kerbing and Paving and street furniture.

#### Lower High Street

##### **Completed Works**

- Excavation and installation of kerbing, drainage and footway paving and associated signage.

##### **Programmed Works for the week commencing 20<sup>th</sup> July 2009**

- Install new lamp columns
- Snagging of completed works

0

---

## Bulletin # 005

### Brentwood High Street – Improvement Works

#### Working Times w/c 20<sup>th</sup> July 2009

- Monday 20/07/09 - 07.00hrs to 22.00hrs
- Tuesday 21/07/09 - 07.00hrs to 22.00hrs
- Wednesday 22/07/09 - 07.00hrs to 2200hrs
- Thursday 23/07/09 - 07.00hrs to 2200hrs
- Friday 24/07/09 - 07.00hrs to 2200hrs
- Saturday 25/07/09 - 08.00hrs to 1800hrs
- Sunday 27/07/09 - No Working

#### Working Areas w/c 20<sup>th</sup> July 2009

- Area 1 - Wilson's Corner
- Area 2 - Mid High Street
- Area 3 - High Street (o/s Post Office)
- Area 4 - Lower High Street



---

C1984

Weekly progress Meeting

Friday 17<sup>th</sup> July 2009 @ 10.30 – 11.30

---

**Attendee's**

MR D.R.Fenn  
Mr D.Forkin  
Mr P Rose  
Mr D Waggett  
Mr I Fraser  
Mrs B Evans  
Mr J Revell

---

**AGENDA**

- **Apologies**
- **Health & Safety & Environment**
- **Contractors Update & Programme of Works**
- **Works Bulletin #4**
- **Finance**
- **A.O.B**