
Bulletin # 007

Brentwood High Street – Improvement Works

As part of the ongoing construction works, this week the following programmed works will be in progress; -

High Street

Phases 5 -8 South Side

Ch 300 – 500 (Eclipse Tan – Stellison) and following on to Ch 500 – 560 (Stellison – New Look).

- Installation of kerbs and channels phase 5 completed, kerbing Phase 8 is progressing to completion.
- Paving works will follow on to completion.
- Works associated with new pedestrian crossings o/s Slug and Lettuce and Nat West Bank, (traffic signal duct crossing and cable pits) completed.
- Second part of road crossing to be undertaken as part of Phase 4 works yet to be started.

Phase 10 North Side

Ch 560 – 680 (Clinton Cards – Monsoon)

- Kerbing works complete.
- Construction of block paved turning area for HGV access for St Thomas Road completed.
- Paving works continuing to completion.

Phase 11 South Side

Ch. 690 – 810 (Card Fair – Wilsons Corner)

- Paving works to completion
- Traffic signal works associated with new pedestrian crossing at Wilsons Corner.

Phase 9 North Side will follow on from Phase 11 on completion.

EDF Works

- EDF return to site to complete works Ch 480 to Crown Street – connections to properties and lighting.
- When available, move to Phase 4 area, (Ch. 300 - 480 Swan to Britannia) to complete installation works ahead of paving.

Street Lighting

- Installation of columns 8 – 54.
- EDF connecting columns.

Bulletin # 007

Brentwood High Street – Improvement Works

Working Times w/c 03rd August 2009

- Monday 27/07/09 - 07.00hrs to 22.00hrs
- Tuesday 28/07/09 - 07.00hrs to 22.00hrs
- Wednesday 29/07/09 - 07.00hrs to 22.00hrs
- Thursday 30/07/09 - 07.00hrs to 22.00hrs
- Friday 31/07/09 - 07.00hrs to 22.00hrs
- Saturday 01/08/09 - 08.00hrs to 18.00hrs
- Sunday 02/08/09 - No Working

Where paving works are being carried out it is necessary to complete works to individual shop accesses outside trading hours. Heavy excavation works are undertaken early to complete by 20.00. Paving works are carried out to completion to ensure safe admittance to shoppers the next day.

Working Areas w/c 03rd August July 2009

- Area 1 - Wilson's Corner
- Area 2 - Mid High Street
- Area 3 - High Street (o/s Post Office)
- Area 4 - Lower High Street