

Bulletin # 008

Brentwood High Street – Improvement Works

As part of the ongoing construction works, the week commencing 10 August 2009, the following programmed works will be in progress ; -

High Street

Phases 5 - 8 South Side

Ch 300 – 500 (Eclipse Tan – Stellison) and following on to Ch 500 – 560 (Stellison – New Look).

- Kerbing and drainage works complete.
- Crown Street to Nat West Bank – paving works to completion, with late working to individual premises during the evening working. Any noisy operations to be completed by 20.00.
- Traffic signal duct crossing and cable pit.

Phase 9 South Side Ch. 690 – 560 (Moore’s Place – St Thomas Road)

- Paving works to completion

Phase 9 North Side will follow on from Phase 11 on completion.

- Break out and excavate for paving works to completion. Late evening working to complete individual access doorways.

Phase 12 Access to Doornes Taxis.

- Paving access way.

Phase 4 North Side Bank Place westwards.

- Break out and excavate for kerbing and channel works.

EDF Works

- EDF connections to properties Phase 8 and lighting columns.
- When available, move to Phase 4 area, (Ch. 300 - 480 Swan to Britannia) to complete installation works ahead of paving.

Street Lighting

- Complete installation of columns 8 – 54.
- EDF connecting columns.

Bulletin # 008
Brentwood High Street – Improvement Works

Working Times w/c 10th August 2009

- **Monday 10/08/09 - 07.00hrs to 22.00hrs**
- **Tuesday 11/08/09 - 07.00hrs to 22.00hrs**
- **Wednesday 12/08/09 - 07.00hrs to 22.00hrs**
- **Thursday 13/08/09 - 07.00hrs to 22.00hrs**
- **Friday 14/08/09 - 07.00hrs to 22.00hrs**
- **Saturday 15/08/09 - 08.00hrs to 18.00hrs**
- **Sunday 16/08/09 - No Working**

Where paving works are being carried out it is necessary to complete works to individual shop accesses outside trading hours. Heavy excavation works are undertaken early to complete by 20.00. Paving works are carried out to completion to ensure safe admittance to shoppers the next day.