

Bulletin # 001

Brentwood High Street – Improvement Works

As part of the ongoing construction works, this week the following works have been completed along with the following programmed works;

Weald Road j/w High Street & Kings Road

Completed Works

- Completion of installation of new Electricity services to properties 151 to 149 High Street.
- Installation of new Manholes & Drainage at new slip road at junction of Weald Road.
- Installation of Kerbing at new pedestrian Island at Weald Road junction with High Street.
- Installation of new British Telecom services to properties 151 to 149 High Street.
- Installation of underground ducting, cabling and chambers for Traffic Signals at Weald Road j/w High Street and Kings Road..
- Commissioning of new Gas supplies and services and main to lower High Street.
- Decommissioning and removal of old Traffic Signals.

Programmed Works for the week commencing 15th June 2009

- Granite Kerbing to Weald Road to new alignment of Slip Road.
- Granite Kerbing to Kings Road junction with Hart Street.
- Installation of new Pedestrian crossing island in Kings Road.
- Installation of Traffic Signal Ducting carriageway of High Street.
- Commencement of Paving at Weald Road Junction.
- Construction of Left Turn Slip Carriageway.

High Street General

Completed Works

- Installation of High & Low Voltage Cabling including new connections.

Bulletin # 001

Wilson's Corner j/w High Street

Completed Works

- Installation of New Granite Kerb Line.
- Preparation of footway ready for Granite Paving.
- Removal of Pedestrian Guard railing & Lamp Columns.
- Preparation for new Street Lighting & Guard railing.
- Installation of Traffic Signal Ducts.
- Installation of Granite Setts around "Larkins Trough".
- Installation of Granite Kerbing & Root protection around trees.
- Installation of new infill frames & Covers ready to accept paving.
- Installation of New Low Voltage cables from Wilson's Corner to Boots

Programmed Works for the week commencing 15th June 2009

- New electricity connections on Low Voltage Cable.
- Commencement of Paving at Wilson's Corner.

Crown Street

Completed Works

- Granite Kerbing to Eastern and Western sides of Crown Street.
- Tegular Paving to eastern side of Crown Street.
- Tie into existing paving works in Crown Street.
- Installation of new drainage works.

Programmed Works for the week commencing 15th June 2009

- Installation of Tegular Paving to Western side of Crown Street.
- Construction of Carriageway in Tegular Paving.
- Planing of off carriageway.