
Bulletin # 006

Brentwood High Street – Improvement Works

As part of the ongoing construction works, this week the following programmed works will be in progress; -

Weald Road j/w High Street & Kings Road

- **Programmed Works for the week commencing 27th July 2009**
- Minor remedial works have been completed and no programmed works are planned for the coming week.

High Street General

EDF Works

- EDF have completed all connections in the available areas and are not expected to return to site until w/c 3 August.
- Scaffolding has had to be erected fronting 'Blockbusters' premises whilst survey work is undertaken.

Wilson's Corner j/w High Street

Completed Works

- Paving and drainage works have been completed.
- Street furniture to be installed later.

Bulletin # 006

Brentwood High Street – Improvement Works

Programmed Works for the week commencing 27th July 2009

Mid High Street – south side

Footway Ch. 600, (KFC/Halifax).

- Installation of new drainage to supplement deficiencies in the existing system is being undertaken and due to be completed by Wednesday.
- Paving works to the areas of the existing bus stops.

Mid High Street – north side

Footway Ch. 560 – 680, (Edinburgh Wool Shop to Marks and Spencer).

Programmed Works for the week commencing 27th July 2009

- Paving works continuing to completion, ahead of programme.

Lower High Street

Completed Works

From Crown Street, westwards to Kings Road

- All works completed, snagging to be completed.

Programmed Works for the week commencing 20th July 2009

Footway Ch 380 – 460, north side, Crown Street, (Virgo – Dreams).

- Install kerbs and channels, including to lay-by area.

0

Bulletin # 006

Brentwood High Street – Improvement Works

Working Times w/c 27th July 2009

- Monday 27/07/09 - 07.00hrs to 22.00hrs
- Tuesday 28/07/09 - 07.00hrs to 22.00hrs
- Wednesday 29/07/09 - 07.00hrs to 2200hrs
- Thursday 30/07/09 - 07.00hrs to 2200hrs
- Friday 31/07/09 - 07.00hrs to 2200hrs
- Saturday 01/08/09 - 08.00hrs to 1800hrs
- Sunday 02/08/09 - No Working

Working Areas w/c 27th July 2009

- Area 1 - Wilson's Corner
- Area 2 - Mid High Street
- Area 3 - High Street (o/s Post Office)
- Area 4 - Lower High Street