

Bulletin # 009

Brentwood High Street – Improvement Works

As part of the ongoing construction works the following programmed works will be in progress during the week commencing 17 August 2009: -

High Street

Wilson’s Corner – South Side.

Complete, railings to be painted in due course.

Phases 5 - 8 South Side

Ch 300 – 485 (Eclipse Tan – Stellison) and following on to Ch 500 – 560 (Stellison – New Look).

- Kerbing and channels complete, drainage works complete.
- Paving works to be completed, with late working to individual premises during the evening working. Any noisy operations to be completed by 20.00.
- Traffic signal duct crossing and cable pits south side complete.

Phase 4 North side

Ch. 300 – 485 (Bank Place to The swan).

- Complete excavation for kerbs and channels.
- Install kerbs and channels.
- Paving works.
- Traffic signal ducts and pits to be installed.

Phase 9, South side

Ch. 560 to Ch. 690, (New Look to Moores Place).

- Excavation for kerbing and channels.
- Complete installation of kerbs and channels
- Paving works with late working to individual premises during the evening working. Any noisy operations to be completed by 20.00.

Phase 12 North Side

Ch. 690 – 820 (Card Fair to Wilson’s Corner).

- Excavation for kerbs and channels, including bus stop kerbs.

-
- Install kerbing and channels.
 - Paving works.

Phase 9 North Side will follow on from Phase 11 on completion.

- Break out and excavate for paving works to completion. Late evening working to complete individual access doorways.

EDF Works

- EDF connections to properties Phase 8 and lighting columns.
- When available, move to Phase 4 area, (Ch. 300 - 480 Swan to Britannia) to complete installation works ahead of paving.

Street Lighting

- Complete installation of columns 8 – 54.
- EDF connecting columns.

Essex and Suffolk Water Co.

Repairing faulty water main, not associated with the Contract Works, north side of High Street, Sunday 16 August.

Bulletin # 009
Brentwood High Street – Improvement Works

Working Times w/c 17th August 2009

- **Monday 17/08/09 - 07.00hrs to 22.00hrs**
- **Tuesday 18/08/09 - 07.00hrs to 22.00hrs**
- **Wednesday 19/08/09 - 07.00hrs to 22.00hrs**
- **Thursday 20/08/09 - 07.00hrs to 22.00hrs**
- **Friday 21/08/09 - 07.00hrs to 22.00hrs**
- **Saturday 22/08/09 - 08.00hrs to 18.00hrs**
- **Sunday 23/08/09 - No Working**

Where paving works are being carried out it is necessary to complete works to individual shop accesses outside trading hours. Heavy excavation works are undertaken early to complete by 20.00. Paving works are carried out to completion to ensure safe admittance to shoppers the next day.